

MINISTRY OF HEALTH								
INFRASTRUCTURE DIRECTORATE								
UPDATE ON COMPLETED AND ONGOING PROJECTS (2017-2020)								
APRIL 2020								
NO.	TITLE OF PROGRAMME/PROJECT/INITIATIVE	LOCATION	EXECUTING FIRM	FUNDING SOURCE(S)	START DATE	ANTICIPATED COMPLETION DATE	COST (CONTRACT SUM)	REMARKS (PROGRESS/CHALLENGES)
COMPLETED PPROJECTS WHICH COMMENCED BEFORE 2017								
1	Construction &Equipping of 10 Polyclinics in the Central Region	Bisease, Gomoa Dawuramong, Biriwa, Etsii Sunkwa, Binpong Egya, Gyamera, Mankrong, Akonfude, Ekumfi Naakwa & Gomoa Potsin	Vamed Health Projects CZ S.r.o	Raffaisen Bank	Jan. 2016	Jan. 2018	€ 23,500,000.00	Works Completed and Commissioned for use in Aug. 2018
2	TB Case Detection Programme	Nationwide	Oldelft Benelux	ORJO Grant/ ABN Ambro Loan	April, 2016	24 Months for Installation and 7 years of Warranty & Maintenance	18,842,335.00	Installation of equipment completed as at August 2018
3	Major Rehabilitation and Upgrade of Tamale Teaching Hospitals Phase II	Tamale	Vamed Engineering KG & Co GmbH	ABN AMRO Bank, Netherlands	July, 2015	December, 2018	€ 38,500,000.00	Works Completed and handed over. Commissioned for use on 27th February 2019
4	Construction & Equipping of 597-Bed University of Ghana Teaching Hospital. Phase I	Legon	EDC Limited	Bank Hapoalim B.M. of Israel	April, 2013	Nov,2016	\$ 184,740,001.00	Project completed and commissioned.
5	Construction of Offices for MOH Headquarters/Regulatory Bodies	Ridge	Amandi	GOG/ABFA	Apr-16	October, 2019	\$ 24,300,000.00	The project is completed as at January 2019
COMPLETED PPROJECTS WHICH COMMENCED AFTER 2016								
6	Construction & Completion of 5 Polyclinics in the Greater Accra Region	Obojo (Adentan), Ashaiman, Bortianor, Oduman & Sege	Vamed Engineering KG & Co GmbH	Unicredit Bank Austria AG	Jan-17	Feb-19	€ 13,500,000.00	Works Completed and Commissioned for use as at May 2019

ONGOING PROJECTS COMMENCING BEFORE 2017

7	Expansion of Radiotherapy & Nuclear Medicine Services at KBTH & KATH	KBTH/KATH	(M/S Cymain & M/S Maripoma - Civil/Retrofit Works) (M/S Techfab, M/S Seimens & M/S Comicel - Suppliers)	BADEA/OFID/Counterpart Funding	March, 2012	April, 2020	\$ 13,500,000.00	Works are ongoing and about 80.25% complete
8	Construction of 2 Regional & 6 District Hosp. by Euroget	Adenta/Madina (relocated to Kwabenya), Twifo-Praso, Konongo-Odumasi, Nsawkaw, Tapa & Salaga	Euroget De Invest	Barclays Bank	November, 2014	December 2020 Anticipated	\$ 339,000,000.00	Works are ongoing and about 56% complete. Government Obligations with respect to connection of External Road networks to the sites especially at Konongo and Sewua remains a huge challenge. <i>Wa Regional Hospital and Ga East Municipal Hospital (Kwabenya) have been commissioned for use as at August and November 2019 respectively</i>
9	Construction of 7 District Hospitals & Integrated IT System in Ghana	Dodowa, Fomena, Kumawu, Abetifi, Garu Tempane, Sekondi & Takoradi	NMS Infrastructure Ltd.	Barclays Bank PLC, London	November, 2012	October, 2016	\$ 175,000,000.00	Dodowa is Completed. Civil Works progress stands at 72% at Fomena, 60% at Kumawu, 35% at Abetifi, Takoradi European is at 50%, however, the staff residential apartment which is part of the development is 89%, Sekondi at 6% and Garu at 3% complete. Work has currently stalled awaiting approval for the extension of the loan agreement. Ministry of Finance, however is has concluded VFM Audit on the project. The contractor is yet to be mobilised to site

ONGOING PROJECTS COMMENCING AFTER 2017

10	Cons. & Equi. Of University of Ghana Medical Centre (Phase II)	Legon	EDC Construction Limited	Bank Hapoalim B.M. of Israel	May 2019	December 2020 Anticipated	€ 40,500,000.00	Phase I of the Project Completed, commissioned and in use. Phase has commenced works and would be completed by December 2020
11	Construction of 5 District Hospitals in Sawla, Tolon, Somanya, Buiepe And Wheta and a Polyclinic In Bamboi	Sawla, Tolon, Somanya, Buiepe, Wheta & Bamboi	Vamed Engineering GmbH Co KG	Raffaisen Bank	August 2018	February 2021	€ 80,000,000.00	The project is progressing steadily and currently between 45% - 65% complete. These would be completed by June 2020
12	Construction of 5 and upgrading of 1 public health facilities in the Western Region	Akontombra, Elubo, Bogoso, Mpohor, Nsuaem, Wassa Dunkwa	Vamed Engineering GmbH Co KG	ING Bank/ORIO Grant	December, 2019	December, 2024 Anticipated	€ 26,290,429.00	Contract signed. Contractor has mobilised to site and has commenced works since July 2019
13	Completion and Equipping of Bekwai District Hospital	Bekwai	Ellipse Projects S.A.S	UKEF/ Deutsche Bank	March, 2019	March, 2021 Anticipated	€ 22,330,550.00	Contract signed. Works progressing steadily and expected to be completed by November 2020
14	Modernisation and Equipping of 4 Selected facilities	Tetteh Quarshie Memorial Hospital, Kibi District Hospital, Aburi and Atibie Hospitals	Contracta COSTRUZIONI ITALIA S.R.L.	DEUTSCHE BANK	October, 2019	October, 2021 Anticipated	€ 40,000,000.00	Contractor has mobilised to site to commence works. Works expected to be completed by mid 2021
15	Construction of 15 CHPS Compounds	Oshiyie, Tetegu, Antwirifo, Mantewareso, Mewerenfiwuo, Kofiasua, Amakyekrom, Akaaso, Samproso, Koforidua (Near Offiso), Akyem Mampong, Tiawia, Ahankrasu	Various	ABFA	November, 2018	December, 2019	GHS 19,500,000.00	The project is progressing steadily. Contractors are at various levels of completion between 40% and 95%. 3 have been completed
16	Construction of 26 CHPS Compounds (Otumi, Akim Nkwantanang, Gyakiti, Kwanyako, Mpeasem-Kwaebibirem, Jamasi, Wiaboman, Nsutam, Asunafo, Gbawe, Weija, Ananekrom, Nkroful Denkyira, Kwamoano, Ajumako Kumasi, Nwenoso No. 3, Ntunkumso, Akuakrom, Tanyigbe, Klefe Demetey, Kato, Koduakrom (near Nsoatre), Aboabo, Debiso, Kwagyekrom, Timeabu	Otumi, Akim Nkwantanang, Gyakiti, Kwanyako, Mpeasem-Kwaebibirem, Jamasi, Wiaboman, Nsutam, Asunafo, Gbawe, Weija, Ananekrom, Nkroful Denkyira, Kwamoano, Ajumako Kumasi, Nwenoso No. 3, Ntunkumso, Akuakrom, Tanyigbe, Klefe Demetey, Kato, Koduakrom (near Nsoatre), Aboabo, Debiso, Kwagyekrom, Timeabu	Various	ABFA	November, 2019	December, 2020 Anticipated	GHS 39,257,792.59	The project is progressing steadily. Contractors are at various levels of completion between 10% and 25%.

SCHEDULING FOR IMPLEMENTATION IN 2020

17	Rehabilitation of Bolga Regional Hospital (Phase II) - 295	Bolgatanga	Berock Ghana Limited	Saudi fund	March 2020 Anticipated	March 2021 Anticipated	\$ 20,000,000.00	Cabinet and Parliamentary approval received on the loan. PPA Approval has been received for restrictive tendering on the Equipment procurement. Tendering Process ongoing
----	--	------------	----------------------	------------	------------------------	------------------------	------------------	---

18	Completion and Equipping of KATH Maternity and Children's Block	Komfo Anokye Teaching Hospital	Contracta COSTRUZIONI ITALIA S.R.L.	DEUTSCHE BANK/ UKEF	February 2020	December 2022 Anticipated	\$ 138,500,000.00	Cabinet and Parliamentary approvals received on the loan. VFM Audit concluded by MOF. Design preparation completed awaiting sod cutting
19	Construction of Eastern Regional Hospital in Koforidua	Koforidua	Messrs Tyllium/El	UKEF	March 2020 Anticipated	December 2022 Anticipated	€ 70,000,000.00	Cabinet and Parliamentary approvals received on the loan. Awaiting conclusion if VFM by MOF
20	Construction of District Hospital at Obuasi, Anyinam Trauma Hospital and Rehabilitation of Enyiresi Government Hospital	Obuasi, Anyinam, Enyiresi	Universal Hospital Group	Deutsche Bank	November 2019 Anticipated	November 2022 Anticipated	€ 55,000,000.00	Awaiting Cabinet and Parliamentary approvals
21	Rehabilitation and Expansion of Shama Hospital project - 100 Bed	Shama	Poly Changda Engineering Co.,Ltd	Standard Chartered Bank	April 2020 Anticipated	April 2022 Anticipated	€ 32,000,000.00	Cabinet and Parliamentary approvals received for both Financing and supply contract. Awaiting VFM Audit by MOF and PPA approval for single sourcing
22	Rehabilitation and Expansion of La General Hospital - 180 Bed	La	Poly Changda Engineering Co.,Ltd	Standard Chartered Bank	April 2020 Anticipated	April 2022 Anticipated	€ 63,000,000.00	Cabinet and Parliamentary approvals received for both Financing and supply contract. Awaiting VFM Audit by MOF and PPA approval for single sourcing
23	Construction of Urology and Nephrology Centre of Excellence	Korle-Bu Teaching Hospital	VAMED Engineering GmbH	Raffaelsen Bank International	June 2020 Anticipated	December 2022 Anticipated	€ 38,000,000.00	Cabinet and Parliamentary approvals received for both Financing and supply contract. Awaiting VFM Audit by MOF and PPA approval for single sourcing
24	Completion of the New 330 Beds Maternity Block	Korle-Bu Teaching Hospital	Hospital Engineering GmbH	Standard Chartered Bank	August 2020 Anticipated	August 2022 Anticipated	€ 142,220,000.00	Cabinet and Parliamentary approvals received for both Financing and supply contract. Awaiting VFM Audit by MOF and PPA approval for single sourcing
25	Construction of Tema General Hospital & Central Medical Stores and Rehabilitation of Nkoranza and Dormaa Hospitals in Ghana	Tema, Nkoranza, Dormaa	E.D.C Engineering, Development and Construction Compay Ltd.	Israel Discount Bank Ltd.	April 2020 Anticipated	Dec. 2020 for CMS and April 2022 for Tema, Nkoranza and Dormaa	€ 140,000,000.00	Cabinet and Parliamentary approvals received for both Financing and supply contract. Awaiting VFM Audit by MOF and PPA approval for single sourcing
26	Construction of 12 Hospitals in Eastern, Ashanti, Ahafo and Gt Accra	Jumapo, Kwabeng, Nkwatia, Adukrom, Achiase, Suame, Drobonso, Sabronum, Manso Nkwanta, Twedie, Mim, Kpone Katamanso	VAMED Engineering GmbH	Bank Austria	April 2020 Anticipated	April 2023 Anticipated	€ 71,500,000.00	Cabinet and Parliamentary approvals received for both Financing and supply contract. Awaiting VFM Audit by MOF and PPA approval for single sourcing
27	Construction of Ridge Hospital, Phase II	Ridge	Gold Coast Pioneer Construction Limited	Swiss Bank	August 2020 Anticipated	September 2022 Anticipated	\$ 100,000,000.00	Awaiting Ministry of Finance's approval
28	Supply of 20 ICU Ambulance Trucks and 90 Ambulances		Carl Friederichs GmnH	Deutsch Bank Ag.			€ 20,000,000.00	Awaiting Ministry of Finance's approval
29	Construction of 22 District Hospitals under Sinohydro financing	Axim, Adabokrom, Mphor, Nyin ahin, Suame, Kraboa Coatar, Dambai, Kpassa, Kukuom, Busunya, Amasu, Herman, Kasoa, Kyekyewere, Kunkurugu, Wulensi, Yagaba, Nangodi, Pusiga, Funsi & Gwollu	Sinohydro	Sinohydro	November 2020 Anticipated	November 2023 Anticipated	\$ 100,000,000.00	Awaiting Cabinet and Parliamentary approvals on the Loan

TREATMENT AND HOLDING CENTRES

30	Comprehensive Treatment and Quarantine facility	Adaklu	ADB Ghana Ltd	World Bank	April 2020	November 2020	GHC 15,600,000.00	Site set up and mobilisation ongoing
31	Comprehensive Treatment and Quarantine facility	Sewua	Universal Hospitals Group Ltd	GOG	April 2020	November 2020	GHC 22,800,000.00	Site set up and mobilisation ongoing
32	Comprehensive Treatment and Quarantine facility	Zebilla	China Railway (CRCEG Ghana Ltd)	GOG	April 2020	November 2020	GHC 28,925,100.00	Site set up and mobilisation ongoing
33	Comprehensive Treatment and Quarantine facility	Pantang, Dodowa and Asawinso	Gold Coast Pioneer Construction	World Bank/GOG	April 2020	November 2020	GHC 78,230,100.00	Site set up and mobilisation ongoing
34	Remodelling and refurbishment of existing facilities at Goaso	Goaso Hospital	Cresflex Company Limited	GOG	April 2020	November 2020	GHC 9,750,600.00	Site set up and mobilisation ongoing
35	Treatment and Holding Centre	Cape Coast	Syndicated Capital Engineering	GOG	April 2020	November 2020	GHC 15,000,000.00	Site set up and mobilisation ongoing
36	Mechanical and Electrical Installation and Equipping of Treatment and Holding Centre	KorleBu Teaching Hospital	Kissart Group Limited	GOG	April 2020	November 2020	GHC 15,600,000.00	Site set up and mobilisation ongoing
37	Rehabilitation of Fevers Unit as Holding Centre	KorleBu Teaching Hospital	Golden Mainland	GOG	April 2020	November 2020	GHC 20,632,053.85	Site set up and mobilisation ongoing

38	Treatment and Holding Centre	Takoradi	Metalex Engineering and Construction Services Ghana Limited	GOG	May 2020 Anticipated	December 2020 anticipated	GHC 15,000,000.00	Procurement Ongoing
39	Treatment and Holding Centre	Nalerigu	City Plus Limited	GOG	May 2020 Anticipated	December 2020 anticipated	GHC 15,000,000.00	Procurement Ongoing
40	Treatment and Holding Centre	Sunyani	Budox Construction Company Limited	GOG	May 2020 Anticipated	December 2020 anticipated	GHC 28,925,100.00	Procurement Ongoing